

OL/NBPO WEEKLY REPORT - PERIOD ENDING 17 APRIL 1984

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/BDCI:

NO TASKS.

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING PROJECT

- A. BID PACKAGE #1. GSA ADVISES THAT THE FIRST CONSTRUCTION CONTRACT IS IMMINENT. FINAL APPROVAL IS EXPECTED ON 18 APRIL. THE CONSTRUCTION SUPERVISOR FOR GEORGE HYMAN CONSTRUCTION COMPANY ADVISES THAT HE WILL BE ON SITE WITHIN 48 HOURS AFTER THE CONTRACT IS SIGNED.

ENTER PAGE TO BE DISPLAYED OR COMMAND: "NEXT,N, LAST,PRINT"

- B. BID PACKAGE #3. A PRE-BID CONFERENCE FOR POWERHOUSE RENOVATIONS WAS HELD ON 12 APRIL. APPROXIMATELY 50 INDUSTRY REPRESENTATIVES WERE PRESENT. THE ONLY SERIOUS ISSUE HAS BEEN PROTEST OVER THE SPECIFICATIONS FOR THE NEW COOLING TOWER. TO AVOID CLAIMS OF PROPRIETARY SPECIFICATIONS, AN ADDENDUM HAS BEEN ISSUED TO BIDDERS THAT WIDENS THE RANGE OF ACCEPTABLE COOLING TOWER DESIGNS. (A-IUD)

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

NOTHING.

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, OL